

Tel.

C.J. Contruction Co., 68 Chip-A-Way Rd.

July 22, 1986

E. Freetown, MA02717

#30568 W.S. Rowe St. S x Sawyere St.

87

Please install 1" copper serv. to supply one-family home. From Rowe St. Meter inside cellar wall. No sewer. Bill Smith to excavate.

Measures of 1" Curb Stop:

S x S line Sawyer S t. 122.6 ft.

E x W line Rowe St. 1.0 ft.

N x S line house 25.7 ft.

S x N line house 12.0 ft.

E x E line house 15.6 ft.

Main is 5 ft. E x W line.

Work done Oct. 10, 1986

Stock supplied by Smith Cont.

20 ft. - 1" copper tubing(5' out: 15' ins.)

1" Corporation tap

1" Curb Stop

1 Caldwell Stop box, comp.....	\$	21.00
--------------------------------	----	-------

Carting.....	\$	10.00
--------------	----	-------

D-4 Drilling Machine use.....	\$	15.00
-------------------------------	----	-------

2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
----------------------------------	----	------

6" x 1" D .S. Serv. Saddle.....	\$	19.05
---------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

Labor.....	\$	31.04
------------	----	-------

Cplgs given 11/21/86 2-1"

Smith dug, backfilled & will

maintain trench

\$ 119.09