

Tel. 996-0260

Antone A. Fortes, 132 Cottage St.

July 24, 1986

NB 02740

#30569 S.S. Arnold St. E x Cottage St.

46

Please install 1" copper serv. to supply one-family home. From Arnold St. Meter in garage above floor. Repl. serv. #12582 to be disc'd.

Measures of 1" Curb Stop:

E x E line Cottage St.	114.6 ft.
N x S line Arnold St.	7.0 ft.
E x W line Bldg.	29.6 ft.
W x E line Bldg.	6.6 ft.
N x N line Bldg.	45.0 ft.

Main is 18 ft. N x S line.

Work done Oct. 30, 1986

17 ft. - 1" Copper tubing (18' out: @ 2.85'.....	\$	48.45
Labor.....	\$	85.36
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
St. cut: 3' x 8' Warr. @ 19.00 SY.....	\$	50.73
Side. cut: 5' x 5' Cement @ 22.00 SY.....	\$	61.16
Loader use: 2 hrs. @ 9.00 hr.....	\$	18.00
Compressor use: one hour	\$	8.00
Turn on charge.....	\$	15.00
	\$	373.91