

Tel. 992-1491

Richard F. Bailey, 584 County St. NB

July 30, 1986

82

#30572 S.S. Potter St. W x Whitlow St. Lot 276

Please install 1" copper serv. to supply one-family home. From Potter St. Meter inside cellar wall. Ed Reynolds to excavate.

Measures of 1" Curb Stop:

W x W line Whitlow St. (boundstone)	180.0 ft.
N x S line Potter S t.	6.0 ft.
E x W line Bldg.	5.0 ft.
N x N line house	24.0 ft.

Main is 18 ft. N x S line.

Work done Sept. 10, 1986

42 ft. - 1" copper tubing (18' out: 24' ins.)
supplied by Owner

Labor.....	\$ 25.70
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, complete.....	\$ 21.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Carting.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 137.86

Domingos Baptista dug, backfilled & will
maintain trench.

10/18/86 2-1" cplgs Fletcher