

Tel 992-1491 Richard F. Bailey, 584 County St. NB

July 30, 1986

#30574 S.S. Potter St. W x Whitlow St. Lot 228

Please install 1" copper serv. to supply one-family home. From Potter St. Meter inside cellar wall. Ed Reynolds to excavate.

Measures of 1" curb stop:

W x W line Whitlow St. (boundstone)	280.0 ft.
N x S line Potter St.	6.0 ft.
E x W line house	5.0 ft.
N x N line house	24.0 ft.

Main is 18 ft. N x S line.

Work done Sept. 10, 1986

42 ft. - 1" Copper tubing (18" out: 24' ins.) by Owner

Labor.....\$ 25.70

1" Corporation tap.....\$ 12.06

1" Curb Stop.....\$ 32.10

1 Caldwell stop box, compl.....\$ 21.00

Carting.....\$ 10.00

B-100 Mu. tapping mach. use.....\$ 14.00

2 1" meter cplgs. @ 4.00 ea.....\$ 8.00

Turn on charge.....\$ 15.00

\$ 137.86

D. Baptista dug, backfilled & will
maintain trench.

10/3/86 2-1" cplgs Fletcher