

✓ Tel. 992-1491 Richard F. Bailey, 584 County St. NB B2
July 30, 1986

#30575 S.S. Potter St. W x Whitlow St. Lot 227

Please install 1" copper serv. to supply one-family home. From Potter St. Meter inside cellar wall. Ed Reynolds to excavate.

Measures of 1" Curb Stop:

W x W line boundstone Whitlow St.	330.0 ft.
N x S line Potter St.	6.0 ft.
E x W line house	5.7 ft.
N x N line house	24.0 ft.

Main is 18 ft. N x S line.

Work done Sept. 16, 1986

42 ft. - 1" copper tubing (18' out: 24' ins.)
supplied by Owner

Labor.....	\$	25.70
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapp. machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	<u>137.86</u>

Domingos Baptista dug, backfilled & will maintain
trench.

2-1" cplgs given 11/18/86 *[Signature]*