

✓
Tel 992-1491

Richard F. Bailey, 484 County St. NB

July 30, 1986

82

#30576 S.S. Potter St. W x Whitlow St. Lot 269

Please install 1" copper serv. to supply one-family home. From Potter St. Meter inside cellar wall. Ed Reynold to excavate.

Measures of 1" Curb Stop:

W x W line Whitlow St. (boundstone) 384.0 ft.

N x S line Potter S t. 5.9 ft.

E x W line house 3.2 ft.

N x N line house 24.0 ft.

Main is 18 ft. N x S line.

Work done Sept. 12, 1986

42 ft. - 1" Copper tubing (18' out: 24' ins.)

supplied by Owner

Labor.....	\$ 25.70
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00

\$ 137.86

Domingso Baptista dug, backfilled & will
maintain trench.