

Tel. 995-1449

William C. Smith, 58 Ridgewood Rd.

August 15, 1986

NB 02745

#30585 S.S. Chaffee St. E x Acushnet Ave.

130 A

Please install 1" copper serv. to supply one-family home. From Chaffee St. Meter inside cellar wall. Bill Smith to excavate.

Measures of 1" Curb Stop:

E x E line Acushnet Ave. (use gate) 197.0 ft.

N x S line Chaffee St. 9.0 ft.

W s W line bldg. (Fairfield St.) 8.5 ft.

N x center of meter pit 8.5 ft.

This service feeds house on Fairfield St. (N.S.)

Meter pit cover partially on sidewalk.

Work done Jan. 19, 1988

1" Copper tubing supplied by Contractor	
Labor.....	\$ 62.48
1" Corporation tap.....	\$ 12.06
1" Curb Stop - by Cont.	
1 Stop Box - by Cont.	
Carting.....	\$ 10.00
B-100 Mu. tapping mach. use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 121.54

Wm. Smith dug, backfilled & will maintain trench.
 Permit # 373

2-1" meter Cplgs 1-25-88