

Tel. 998-5362

Mario Lopes, 234 Lowell St. NB 02745

August 18, 1986

#30586 E.S. Lowell St. S x Lynn St.

127B

Please install 1" copper serv. to supply one-family home. From Lowell St. Meter inside cellar wall. LAY WITH DRAIN. Ace Contractor - copper to be supplied.

Measures of 1" Curb Stop:

S x S line Lynn St. 27.4 ft.

W x E S x W line Lowell St. (10' sidewalk) 8.0 ft.

S x n line Bldg. 25.0 ft.

W x W line house 26.0 ft.

Main is 32 ft. E x W line.

Work done Oct. 15, 1986

Wmn. Smith supplied:

1" Curb Stop

1" Corporation tap.....	\$	12.06
Labor.....	\$	27.44
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00

\$ 107.50

Wm. Smith dug backfilled & will
maintain trench.

*2-1" meter cplgs 11/2/86
given to girl*