

Tel. 992-1491

Richard Bailey, 584 County St. NB

August 19, 1986

#30591 E.S. Worcester St. S x Lynn St.

127B

Please install 1" copper serv. to supply one-family home. From Worcester ST. Meter inside cellar wall. Ed Reynolds will dig & maintain trench.

Measures of 1" Curb Stop:

S x S line Lynn St.	110.0 ft.
W x E line Worcester St.	5.7 ft.
S x N line House	29.0 ft.
W x W line house	31.0 ft.

Main is 32 ft. W x E line.

Work done Oct. 21, 1986

60 ft. - 1" Copper tubing (32' out: 28' ins.)	
@ 2.85'.....	\$ 171.00
Labor.....	\$ 39.98
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping mach. use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 313.19

D . Baptista dug, backfilled & will
maintain trench.