

Tel. 992-1491

Richard Bailey, 584 County St. NB

AUGUST 19, 1986

#30592 N.S. Shelburne St. W x Acushnet Ave. 130

Please install 1" copper serv. to supply one-family home
From Shelburne St. Meter inside cellar wall. Ed Reynolds
to dig & maintain trench.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	224.0 ft.
S x N line Shelburne St.	9.0 ft.
E x W line house	16.0 ft.
S x S line house	39.0 ft.

Main is 32 ft. S x N line.
Work done Oct. 23, 1986

60 ft. - 1" Copper tubing (32; out: 28'ins)
 @ 2.85'\$ 171.00
 Labor.....\$ 28.34
 1" Corporation tap.....\$ 12.06
 1" Curb Stop.....\$ 22.15
 1 Caldwell Stop Box, compl.....\$ 21.00
 Carting.....\$ 10.00
 B-100 Mu. tapping machine use...\$ 14.00
 2 1" meter cplgs. @ 4.00 ea....\$ 8.00
 Turn on charge.....\$ 15.00

\$ 301.55

D. Baptista dug, backfilled &
 will maintain trench.

2-1" cplgs. 2/11/87 Plumber