

Tel. 995-1271

Clifton H. Hathaway, 1033 Meadow St.

Aug. 28, 1986

NB 02745

#30600 S.S. Meadow St. E x Morton Ave.

136 A

Please install 1" copper serv. to supply one-family home. From Meadow St. Meter inside cellar wall. City to install. Repl. serv. ~~#217~~-1028 Meadow St. to be disctd.

#21781

Measures of 1" Curb Stop:

E x E line Morton Ave.	192.0 ft.
N x S line Meadow St.	4.0 ft.
E x W line Bldg.	23.0 ft.
W x E line Bldg.	17.0 ft.
N x N line Bldg.	26.6 ft.

Main is 17 ft. N x S line.

Work done Sept. 26, 1986

39 ft. - 1" Copper tubing by Owner
(17' out: 22' ins.)

Labor.....	\$ 31.04
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping mach. us e.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 143.20

J. Golda dug, backfilled & will
maintain trench.

Cpls given 11/7/86 2-1"