

Tel. 999-5069

Stephen Souza, 65 Tucker Lane, No.

Sept. 3, 1986

Dart., 02747

#30605 S.S. Brantwood St. E x Acushnet Ave.

137 A

Please install 1" copper serv. to supply one-family home. From Brantwood St. Meter inside cellar wall. Bill Smith to dig & maintain trench.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.

164.0 f t.

N x S line Brantwood St.

5.1 ft.

W x E line house

2.0 ft.

N x N line house

21.0 ft.

Main is 14 ft. N x S line.

Work done March 24, 1987

Wm. Smith supplied all material:

30 ft. - 1" Copper tubing (14' out: 16' ins.)

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, complete

B-100 Mu. tapp. mach. use.....	\$ 14.00
--------------------------------	----------

2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
----------------------------------	---------

Carting.....	\$ 10.00
--------------	----------

Labor.....	\$ 30.42
------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

\$ 77.42

Wm. Smith dug, backfilled & will maintain trench