

Tel 993-0381

Daniel Moniz, 70 Lambeth St. NB02745

Sept. 4, 1986

#30607 S.S. Durfee St. W x Acorn St.

76

Please install ~~3/4"~~ 1" copper serv. to supply one-family home. From Durfee St. Norman's Enterprises to dig & maintain trench. Lot 259.

Measures of 1" Curb Stop:

W x W line Acorn St. (N.S.) 32.0 ft.

N x S line ~~Potter St.~~ DURFEE ST. 3.0 ft.

E line of Bldg. 0.0

N x N line house 31.0 ft.

Main is 14 ft. N x S line

Work done Sept. 17, 1986

48 ft. - 1" copper tubing (14' out: 34' ins.)by Owner	
Labor.....	\$ 30.54
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	<u>\$ 142.70</u>

Norman Enterprise dug, backfilled & will
maintain trench.