

Tel. 993-0381

Daniel Moniz, 70 Lambeth St. NB 02745

Sept. 4, 1986

#30608 S.S. Durfee St. W x Acorn St.

76

Please install 3/4" copper serv. to supply one-family home. From Durfee St. Meter inside cellar wall. Norman's Ent. to dig & maintain trench. Lot 25

Measures of 1" Curb Stop:

W x W line Acorn St. (N.S.)	65.0 ft.
N x S line Durfee St.	3.6 ft.
E x E line house	4.9 ft.
N x N line house	30.7 ft.

Main is 14 ft. N x S line.
Work done Sept. 12, 1986

42 ft. - 1" Copper tubing (14' out: 28' ins.)	
@ 2.85'.....	\$ 119.70
Labor.....	\$ 29.52
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 261.38

Norman Ente rprise dug, backfilled &
will main tain trench.