

Tel. 992-1491

Richard F. Bailey, 584 County St. NB

Sept. 8, 1986

82

#30609 S.S. Potter St. E x Hathaway Blvd.

Please install 1" copper serv. to supply one-family home. From Potter St. Meter inside cellar wall. Lot 226. Gus Baptista to dig & maintain trench.

Measures of 1" Curb Stop:

W x W line Whitlow St. (boundstone)	432.0 ft.
N x S line Potter St.	6.0 ft.
E x W line house	3.0 ft.
N x N line house	24.0 ft.

Main is 18 ft. N x S line.

Work done Sept. 19, 1986

42 ft. - 1" Copper tubing (18' out: 24' ins.)
supplied by Owner

Labor.....	\$	25.70
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop box, complete.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	137.86

Domingos Baptista dug, backfilled &
will maintain trench.

10/3/86 2-1" cplgs Fletcher