

Tel. 992-1491

Richard F. Bailey, 584 County St. NB

Sept. 8, 1986

82

#30611 S.S. Potter St. E x Hathaway Blvd.

Please install 1" copper serv. to supply one-family home. From Potter St. Meter inside cellar wall. Lot 265. Gus Baptista to dig & maintain trench.

Measures of 1" Curb Stop:

E x E line Hathaway Blvd. (bounds done) 129.0 ft.

N x S line Potter St. 5.0 ft.

W x E line house 11.0 ft.

N x N line house 24.0 ft.

Main is 18 ft. N x S line.

Work done March 16, 1987

44 ft. - 1" Copper tubing (18' out: 26' ins.)
supplied by Owner

Labor.....	\$	26.14
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	<u>128.35</u>

Reis Cont. dug, backfilled & will maintain
trench. Permit # 52