

Tel. 998-3553 Jos. Carvalho, 2907 Acushnet Ave. NB

Sept. 9, 1986

#30615 N.W. cor. Acushnet Ave. & Belair St. *130 B*

Please install 1" copper serv. to supply garage. From Belair St. Meter in bldg. above floor. Joe August to dig & maintain trench.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	26.0 ft.
S x N line Belair S t.	6.0 ft.
W x E line Bldg.	2.0 ft.
S x S line Bldg.	17.0 ft.

Main is 32 ft. S x n line.

Work done Oct. 9, 1986

49 ft. - 1" copper tubing supplied by Owner
(32' out: 17' ins.)

Labor.....	\$ 37.95
1" Corporation tap.....	\$ 12.06
1" Curb stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapp. machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 140.16

J. August dug, backfilled & will maintain
trench.

1" cop to cop cplg., compression.....	\$ 6.56
	\$ 146.72