

Tel. 997-2537

Curtis Perry, 29 Princeton St. NB

Sept. 15, 1986

64

#30616 N.S. Sycamore St. W & Cedar St.

Please install 1" copper serv. to supply one-family home. From Sycamore St. Meter inside cellar wall. Norman Enterprises to dig & maintain trench.

Measures of 1" Curb Stop:

W x W line Cedar ST.	137.6 ft.
S x N line Sycamore St.	8.0 ft.
E x W line house	1.6 ft.
W x E line house	35.0 ft.
S x S line house	26.0 ft.

Main is 18 ft. N x S line.

Work done Oct. 3, 1986

36 ft. - 1" Copper tubing by Owner
(18' out: 18' ins.)

Labor.....	\$ 41.16
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapp. machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.	\$ 8.00
Turn on charge.....	\$ 15.00

\$ 143.37

Norman Ent. dug, backfilled & will maintain trench.