

Tel. 994-7472

Phillips Realty Tr., 30 Pine Grove St.

Sept. 18, 1986

Flt. MA 02719

#30620 N.E. cor. Alford St. & Phillips Rd.

132 B

Please install 1" copper serv. to supply two-family home. From Phillips Rd. Meter inside cellar wall. Joe August to dig & maintain trench.

Measures of 1" Curb Stop:

W x E line Agnes St. (E)

17.2 ft.

S x N ~~W~~ x ~~E~~ line Phillips Rd.

6.0 ft.

E x E line Bldg.

21.0 ft.

S x S line Bldg.

32.0 ft.

Main is 40 ft. S x N line.

Work done Oct. 6, 1986

60 ft. - 1" Copper tubing @ 2.85'	
(40' out: 26' ins.).....	\$ 171.00
Labor... (+ OVERTIME).....	\$ 138.39
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 411.60

D. Brassels dug, backfilled & will
maintain trench.