

Tel. 993-9914

Ray Eisenberg, 125 Reed St. NB

Oct. 7, 1986

130 A

#30623 S.S. Fairfield St. E x Acushnet Ave.

Please install 1" copper serv. to supply raised ranch home. From Fairfield St. Meter inside cellar wall. Main to be extended. Contr. to dig & maintain trench.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	443.0 ft.
N x S line Fairfield St.	3.0 10.0 ft.
E x W line house	34.0 ft.
W x E line house	12.0 ft.
N x N line house	17.0 ft.

Main is 10 ft. N x S line.

Work done Nov. 4, 1987

24 ft. - 1" Copper tubing (10" out: 14' ins.)
supplied by Contractor

Labor.....	\$	31.24
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Tapping Mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	133.45

Norman Ent. dug, backfilled & will maintain
trench.