

Tel. 993-9914

Ray Eisenberg, 125 Reed St. NB 02740

Oct. 7, 1986

#30624 S.S. Fairfield St. W x Morris St.

130 A

Please install 1" copper serv. to supply raised ranch home.. From Fairfield St. Meter inside cellar wall. Contr. to dig & maintain trench.

Measures of 1" Curb Stop:

E x W line Acushnet Ave.	473.0 ft.
N x S line Fairfield St.	3.0 ft.
E x W line Bldg.	6.0 ft.
W x E line Bldg.	39.0 ft.
N x N line bldg.	17.0 ft.

Main is 10 ft. N x S line.

Work done Nov. 4, 1987

24 ft. - 1" Copper tubing (10' out: 14' ins.)	
Labor.....	\$ 31.24
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 133.45

Normans Enterprise supplied copper tubing.
 Normans Enterprise dug, backfilled & will maintain
 trench.