

Tel. 996-1801

Karen A. Tabers, 361 Arnold St

Sept. 24, 1986

NB 02740 82

#30626 S.S. Potter St. W x Turner St.

Please install 1" copper serv. to supply one-family home. From Potter St. Meter inside cellar wall. Pontes Const. to dig & maintain trench.

Measures of 1" Curb Stop:

W x W line Turner St.	135.0 ft.
-----------------------	-----------

N x S line Potter St.	5.0 ft.
-----------------------	---------

W x E line house	18.0 ft.
------------------	----------

N x N line house	19.0 ft.
------------------	----------

Main is 18 ft. N x S line.

Work done March 12, 1987

36 ft. - 1" Copper tubing (18' out: 18' ins.)	
@ 2.85'.....	\$ 102.60
Labor.....	\$ 40.86
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. Tapp. machine use.....	\$ 14.00
2 1" meter cplgs @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 245.67

Diggle Cont. dug, backfilled & will maintain
trench. Permit # 75