

Tel. 763-3419

William J. Clymer, 244 County Rd. E.

Sept. 29, 1986

Freetown, MA 02717

#30638 N.W. cor. Mt. Pleasant & Canterbury Sts. (Lot 7)

Please install 1" copper serv. to supply one-family home. From Canterbury St. Meter inside cellar wall. Frank Corp. to install.

Measures of 1" curb Stop:

W x W line Mt. Pleasant St.	54.0 ft.
S x N line Canterbury S t.	4.0 ft.
W x E line house	34.0 ft.
W x W line house	2.0 ft.
S x S line house	22.0 ft.

Work done Aug. 17, 1988

Contractor supplied all material:

1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Turn on charge.....	\$	15.00
2 1" meter cplgs. @ 5 4.00 ea.....	\$	10 8.00
Inspection.....	\$	9.77
	\$	<u>34.77</u>
		32

Contractor dug & will maintain trench.