

Tel. 763-3419

William J. Clymer, 244 County Rd. E
Sept. 29, 1986 Freetown, Ma 02717

#30640 S.S. Canterbury St. W x Mt. Pleasant St. (Lot 9)

Please install 1" copper serv. to supply one-family home. From Canterbury St. Meter inside cellar wall.

Frank Corp. to install.

Measures of 1" curb Stop:

W x W line Mt. Pleasant St.	116.0 ft.
N x S line Canterbury St.	2.0 ft.
W x E line house	33.0 ft.
W x W line house	2.0 ft.
N x N line house	20.6 ft.

Work done Aug. 17, 1988

Contractor supplied all material:

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box, compl.

Turn on charge.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea... <i>4.00</i>	\$	10.00 <i>8-</i>
Inspection.....	\$	9.77
	\$	34.77
		<i>32.77</i>

Contractor dug & will maintain trench.