

Tel. 763-3419 William J. Clymer, 244 County Rd. E.

Sept. 29, 1986 Freetown, MA 02717

#30647 N.S. Chime E x Highland Sts. (Lot 16)

83

Please install 1" copper serv. to supply one-family home. From main in easement. Meter inside cellar wall. Frank Corp. to install.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.	403.0 ft.
-----------------------------	-----------

S x N line Chime St.	5.0 ft.
----------------------	---------

W x E line Bldg.	
------------------	--

S x S line Bldg.	28.0 ft.
------------------	----------

N x fence of Rt. 195	27.0 ft.
----------------------	----------

Work done June 8, 1988

Contractor supplied all material:

1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Turn on charge.....\$ 15.00

2 1" meter cplgs. @ ~~5.00~~ ea. 4.-.....\$ ~~10.00~~ 8 -

Inspection.....\$ 9.77

\$ 34.77

32.77

Contractor dug & will maintain trench.