

Tel. 763-3419

William J. Clymer, 244 County Rd. E.

Sept. 29, 1986

Freetown, MA 02717

#30649 N.S. Chime St. W x Mt. Pleasant St. (Lot 18) 03

Please install 1" copper serv. to supply one-family home. From Chime St. Meter inside cellar wall. Frank Corp to install.

Measures of 1" curb Stop:

W x W line Mt. Pleasant St.	259.0 ft.
S x N line Chime St.	7.0 ft.
W x E line house	10.0 ft.
S x S line house	29.0 ft.
N x fence	60.0 ft.

Work done June 8, 1988

Contractor supplied all material:

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box, compl.

Turn on charge.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea... <i>4.00</i>	\$	10.00 <i>8.</i> -
Inspection.....	\$	9.77
	\$	34.77
		<i>32.77</i>

Contractor dug & will maintain trench.