

Tel. 763-3419 William J. Clymer, 244 County Rd. E.
Sept. 29, 1986 Freetown, MA 02717

#30651 N.S. Chime W x Mt. Pleasant Sts. (Lot 20) *83*

Please install 1" copper serv. to supply one-family home. From Chime St. Meter inside cellar wall. Frank Corp. to install.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.	114.0 ft.
E x W line house	10.0 ft.
S x S line house	26.0 ft.
S x N line Chime St.	7.0 ft.

Work done June 8, 1988

Contractor supplied all material:

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box, compl.

Turn on charge.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea. <i>4.00</i>	\$	10.00 <i>8.-</i>
Insp.....	\$	9.77
	\$	34.77

32.77

Contractor dug & will maintain trench.