

Tel. 993-0155

Gabriel Perez, 55 Peckham St. NB02746

Oct. 14, 1986

#30665 N.E. cor. Hunter & Hillman Sts.

Please install 3/4" copper serv. to supply one-family home. From Hillman St. Meter inside cellar wall. Jos. Luiz to dig & maintain trench.

Measures of 3/4" Curb Stop:

E x E line Hunter St.	27.0 ft.
S x N line Hillman St.	8.1 ft.
E x W line house	2.7 ft.
S x S line house	26.0 ft.

Main is 32 ft. S x N line.

Work done Dec. 29, 1986

50 ft. - 3/4" Copper tubing @ 2.10'	
(32' out: 18' ins.).....	\$105.00
Labor.....	\$166.64
1 - 3/4" Corporation tap.....	\$ 7.98
1 - 3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop Box, comp.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapp. mach. use.....	\$ 12.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
Loader use: 3 hrs. @ 9.00 hr.....	\$ 27.00
Compressor use: one hour.....	\$ 8.00
St. cut: 14' x 3' Warr. @ 19.00 SY....	\$ 88.73
Side. cut: 8' x 3' Gravel.....	\$ N/C
Turn on charge.....	\$ 15.00
	\$482.82