4-9433 Tel. 994-9433

Jimmy Papas, 14 BelmonstSt. NB02744

Oct. 17, 1986

#30667 S.S. Coggeshall St. E x Hathaway Blvd.

Please install 1" copper serv. to supply one-family home. From Coggeshall St. Meter inside cellar wall. Jos. August to dig & Maintain trench.

Measures of 1" Curb Stop:

W x W line Shawmut Ave. 274.0 ft. N x S line Coggeshall S t. 5.0 ft. E x W line house 29.0 ft. W x E line house 20.0 ft. N x N line house 36.6 ft.

Main is 19 ft. N x S line.

Work done May 14, 1987

50 ft 1" Copper tubing ( 19' out: 31' ins.)	
14 ft. supplied by city @ 2.85'\$	39.90
Labor \$	64 89
1" Corporation tap\$	12.06
1" Curb Stop\$	22.15
I Caldwell Stop Box, compl\$	21.00
Carting\$	10.00
D-4 Drilling Machine use	15.00
2 1" meter cplgs. @ 4.00 ea\$	8.00
6" x 1" D.S. Service saddle	19.05
Turn on charge\$	15.00
\$2	27.05
J. August dug, backfilled & will maintain trenc	h.

Permit # 146

2-1" oplys given 5/19/87