

Tel. 994-7137

Elizabeth M. Marques, 39 Sagamore St.

Oct. 20, 1986

NB 02740 120

#30670 S.W. cor. Anthony Terr.(n) x Anthony Terr.(E)

Please install 1" copper serv. to supply one-family home. From Anthony Terr. (N). Meter inside cellar wall. Contractor to dig & maintain trench.

Measures of 1" Curb Stop:

W x W line Anthony Terrace (E) 80.0 ft.

N x S line Anthony Terrace (N) 7.5 ft.

E x W line house 27.0 ft.

N x N line house 27.5 ft.

Main to curb stop 7.0 ft.

Work done Dec. 10, 1987

Wm. Smith supplied & installed all stock:

1" copper tubing
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box

B-100 Mu. tpping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Laabor.....	\$ 46.86
Turn On charge.....	\$ 15.00

Carting
\$ ~~83.86~~

Wm. Smith dug, backfilled & will maintain
trench.

93.86