

Tel. 998-2413

Walter Harrison, 151 Princeton St. ^{IND}

Oct. 14, 1986

1506

✓ #30671 S.S. Tacoma St. W x Wildwood Rd.

Please install 1" copper serv. to supply one-family home. From Tacoma St. Meter inside cellar wall. To be installed by Contractor. MAIN TO BE EXTENDED.

Measures of 1" Curb Stop:

W x W line Wildwood Rd.

180.0 ft.

N x S line Tacoma St.

4.1 ft.

E x W line house

13.1 f t.

N x N line house

17.0 ft.

Main is 16 ft. N x S line.

Work done Dec. 17, 1986

LOT 85

34 ft. - 1" Copper tubing (16' out: 18' ins.)
1" Corpo. tap
1" Curb Stop
1 Caldwell Stop Box

Carting	10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.	\$ 8.00
Labor.....	\$ 13.72
Turn on charge.....	\$ 15.00
	\$ 60.72