Tel. 998-2413 Walter Harrison, 151 Princeton St. NB Oct. 14, 1986 /30 G

#30675 N.S. Tacoma St. W x Wildwood Rd.

Please install 1" copper serv. to supply one-family home. From Tacoma St. Meter inside cellar wall. To be installed by contractor. MAIN TO BE EXTENDED.

Measures of 1" curb Stop:

W x W line Wildwood Rd.

S x N line Tacoma St.

W x E line house

S x S line house

11.0 ft.

19.0 ft.

Main is 30 ft. S x N line. Work done Dec 16, 1986

Walter Harrison supplied & installed all stock:

```
50 ft. - 1" Copper tubing ( 30' out: 20' ins.)
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box, compl.
```

Carting 8-100 Mu. tapping machine use. \$ 2 1" meter cplgs. @ 4.00 ea. \$ Labor. \$ Turn on charge. \$	8.00
\$	60.72

Harrison dug, backfilled & will maintain trench.