

998-5039

Antonio Arroja, 1064 Pelletier St

Oct. 20, 1986

NB 02745

#30676 N.S. Rayno St. W x Mt. Pleasant St.

123 B

Please install 1" copper serv. to supply two-family home. From Rayno St. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line Mt. Pleasant St.

117.1 ft.

S x N line Rayno St.

4.0 ft.

E x W line house

2.0 ft.

Main is 34 ft. S x N line.

Work done Dec. 4, 1986

64 ft. - 1" Copper tubing (34' out: 30' ins.)	
@ 2.85'.....	\$ 176.70
Labor.....	\$ 129.06
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
D-4 Drilling machine use.....	\$ 15.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
6" x 1" D.S. Service Saddle.....	\$ 19.05
Turn on charge.....	\$ 15.00
	\$ 428.02

A. Haile dug, backfilled & will maintain trench.