

rel. 992-1491

Richard F. Bailey, 584 County St. NB

Oct. 27, 1986

89

#30681 N.E. cor. Topham & Harvard Sts.

Please install 1" copper serv. to supply one-family home. From Topham St. Meter inside cellar wall. Domingos Baptista to dig & maintain trench.

Measures of 1" Curb Stop:

E x E line Harvard St .	34.0 ft.
S x N line Topham St.	3.0 ft.
E x W line house	10.0 ft.
W x E line house	24.0 ft.
S x S line house	19.6 ft.

Work done March 5, 1987

Main is 14 ft. N x S line

30 ft. - 1" Copper tubing by Owner
(14' out: 16' Ins.)

Labor.....	\$	44.48
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapp. machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00

\$ 146.69

Reis Cont. dug, backfilled & will maintain
trench. Permit #57