

Tel. 994-0115

Janie Chester Young, 87 State St. NB

Nov. 6, 1986

45

#30684 S.S. #110 Clinton St. W x Cottage St.

Please install 1" copper serv. to supply one-family home. From Clinton St. Meter in kitchen above floor. Andre Halle to dig & maintain trench.

Measures of 1" Curb Stop:

W x W line Cottage St. (boundstone) 194.0 ft

N x S line Clinton St. 6.0 ft.

W x E line Bldg. 19.0 ft.

N x N line Bldg. 8.0 ft.

Main is 14 ft. N x S line.

Work done Nov. 12, 1986

18 ft. - 1" Copper tubing (14' out: 4' ins.)	
@ 2.85'	\$ 51.30
Labor.....	\$ 43.42
1" Cpr. tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
Turn on charge.....	\$ 15.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
	\$ 196.93

Haile Cont. dug, backfilled & will maintain
trench.