

Tel. 997-5266 Doro Dev. Corp. 991 Kempton St. NB

Nov. 12, 1986

#30687 S.W. cor. Doreen & Gladys Sts. ¹²⁹

^{132E}

Please install 1" copper serv. to supply one-family home. From Doreen St. Meter inside cellar wall. Contr. to dig & maintain trench. Lot ~~670~~ ¹⁰³

Measures of 1" Curb Stop:

N x S line Gladys St.	4.0 ft.
E x W line Doreen St.	4.0 ft.
N x S line house	22.0 ft.
S x N line house	27.0 ft.
E x E line house	32.0 ft.
N x hydrant	45.0 ft.

Work done Nov. 3, 1987

Doro Devel. supplied all stock

1" copper tubing
1" Corporation tap
1" Curb Stop
1 Caldwell Stop box, compl.

B-100 Mu. tapping machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Carting.....	\$	15.00
Turn on charge.....	\$	15.00
Labor.....	\$	31.12

\$ 78.12

Doro Devel. dug, backfilled & will maintain
trench. 11/3/27 2-1" cplgs given ^{red} truck