

Tel. 997-5266

Doro Dev. Corp. 991 Kempton St. NB

Nov. 12, 1986

#30689 W.S. Doreen St. S x Gladys St.

132 E

Please install 1" copper serv. to supply one-family home. From Doreen St. Meter inside cellar wall. Contr. to dig & maintain trench. Lot ~~672~~ 105

Measures of 1" Curb Stop:

S x S line Gladys St.	180.5 ft.
E x W line Doreen St.	3.0 ft.
N x S line house	13.0 ft.
S x N line house	34.0 ft.
S x E line house	32.0 ft.

Main is E x W line Doreen st. 14 ft.

Work done NOV. 5, 1987

5x LOT 104 - 105.0 FT

Doro Devel. supplied all stock

1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Caldwell Stop box, compl.

B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Carting.....	\$ 10.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 31.12
	<u>\$ 78.12</u>

Doro Devel. dug, backfilled & will maintain trench.

11/3/87 2-1" cplgs given - red truck

#30689 W.s. Doreen St. S x Gladys S t.

Addittional measures:

S x lot 104 105.0 ft.

S x gate box 150.0 ft.

Main to curb stop 11.0 ft.

W x center manhole 9.0 ft.

N x center manhole 9.0 ft.

Lot 105

