

Tel: 997-5266

Doro Dev. Corp. 991 Kempton St. NB

Nov. 12, 1986

132E

#30702 S.E. cor. McCombs Blvd. & Gladys St.

Please install 1" copper serv. to supply one-family home. From McCombs Blvd. Meter inside cellar wall. Contr. to dig & maintain trench. Lot ~~685~~ 118

Measures of 1" Curb Stop:

E x E line McCombs Blvd.	41.3 ft.
N x N line house	24.6 ft.
W x E line house	27.7 ft.
E x W line house	23.0 ft.

Work done Oct. 16, 1987

Doro Development supplied & installed all stock:-

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box, compl;

B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Carting.....	\$ 10.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 31.12

\$ 78.12

Doro Dev. dug, backfilled & will maintain trench.