

tel. 997-5266

Doro Dev. Corp. 991 Kempton St. NB

Nov. 12, 1986

#30705 N.S. Gladys St. E x Doreen St.

132 E

Please install 1" copper serv. to supply one-family home. From Gladys St. Meter inside cellar wall. Contr. to dig & maintain trench. Lot ~~688~~ 121

**Measures of 1" Curb Stop:**

W x W line McCombs Blvd.

203.0 ft.

S x N line Gladys St.

3.0 ft.

E x W line house

26.0 ft.

W x E line house

23.0 ft.

S x S line house

29.0 ft.

Main is 32 ft. S x N line.

Work done July 14, 1987

2-1" cplgs 8/11/87

Doro Development supplied all material

61 ft. - 1" Copper tubing ( 32' out: 29' ins.)  
1" Corporation tap  
1" Curb Stop  
1 Caldwell Stop Box

-----  
B-100 Mu. tapping mach. use.....\$ 14.00  
2 1" meter cplgs. @ 4.00 ea.....\$ 8.00  
Carting.....\$ 10.00  
Turn on charge.....\$ 15.00  
Labor.....\$ 31.12

\$ 78.12

Doro Devel. dug, backfilled & will maintain  
trench