

Tel. 30706 Doro Dev. Corp. 991 Kempton St. NB

Nov. 12, 1986

132 E

#30706 N.S. Gladys St. E x Doreen St.

Please install 1" copper serv. to supply one-family home. From Gladys St. Meter inside cellar wall. Contr. to dig & maintain trench. Lot ~~689~~ *122*

Measures of 1" Curb Stop:

W x W line McCombs Blvd.	295.6 ft.
S x N line Gladys St.	5.0 ft. <i>1.5</i>
E x W line house	21.0 ft. <i>21.9</i>
W x E line house	35.0 ft.
S x S line house	33.0 ft. <i>34.0</i>

Work done August 11, 1987

Contractor supplied & installed all stock:

35 f t. - 1" Copper tubing (35' out:

1" corporation tap

1" Curb stop

1 Caldwell Stop box, compl.

B-100 Mu. tapp. machine use.....\$ 14.00

2 - 1" meter cplgs. @ 4.00 ea.....\$ 8.00

Carting.....\$ 10.00

Turn on charge.....\$ 15.00

Labor.....\$ 31.12

\$ 78.12

Doro Dev. dug, backfilled & will maintain trench.

Additinal Measure

Feb. 23, 1990

N.S. Gladys St. E x Doreen St. Se r. # 30706- 1"

W x W line McCombs Blvd.

295.6 ft.

M. Rose

Lot 122

