

Tel. 997-5266

Doro Dev. Corp. 991 Kempton St. NB

Nov. 12, 1986

132E

#30707 S.E. cor. Doreen & Gladys Sts.

Please install 1" copper serv. to supply one-family home. From Gladys St. Meter inside cellar wall. Contr. to dig & maintain trench. Lot ~~690~~ 123

Measures of 1" Curb Stop:

|                       |          |
|-----------------------|----------|
| E x E line Doreen St. | 51.0 ft. |
| N x S line Gladys St. | 4.5 ft.  |
| E x W line house      | 37.5 ft. |
| W x E line house      | 4.0 ft.  |
| N x N line house      | 33.5 ft. |

Main is 14 ft. N x S line.

Work done June 25, 1987

Doro Devel. supplied & installed all stock:

48 ft. - 1" Copper tubing ( 14' out: 34' ins.)

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

-----

|                                    |          |
|------------------------------------|----------|
| B-100 Mu. tapping machine use..... | \$ 14.00 |
|------------------------------------|----------|

|                       |         |
|-----------------------|---------|
| 2 1" meter cplgs..... | \$ 8.00 |
|-----------------------|---------|

|              |          |
|--------------|----------|
| Carting..... | \$ 10.00 |
|--------------|----------|

|                     |          |
|---------------------|----------|
| Turn on charge..... | \$ 15.00 |
|---------------------|----------|

|            |          |
|------------|----------|
| Labor..... | \$ 31.12 |
|------------|----------|

---

\$ 78.12