

Tel. 997-5266

Doro Dev. Corp. 991 Kempton St. NB

Nov. 12, 1986

#30710 S.W. cor. McCombs Blvd. & Gladys St.

132E

Please install 1" copper serv. to supply one-family home. From McCombs Blvd. Contr. to dig & maintain trench. Meter inside cellar wall. Lot ~~693~~ 126

Measures of 1" Curb Stop:

W x W line McCombs Blvd.

55.0 ft.

N x S line Gladys St.

5.0 ft.

E x W line house

~~4.5 ft.~~ 13.8

N x N line house

29.0 ft.

Main is 14 ft. N x S line.

Work done June 3, 1987

Doro Devel. supplied & installed all stock:

43 ft. - 1 " Copper tubing (14' out: 29' ins.)
1" Corporation tap
1" Curb Stop
1 Caldwell stop box, compl.

B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Carting.....	\$ 10.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 31.12
	\$ 78.12

Doro Devel. dug, backfilled & will maintain trench.

#30710 · S.W. cor. McCombs Blvd. & Gladys S t.

Additional Measures:

E x W line house 13.8 ft.

Lot 126

