

Tel. N.B. School Dept. 455 County St. NB

Nov. 14, 1986

*FORT
RODMAN*

#30715 Bldg. T-44 Fort Rodman

Please install 1" copper serv. to supply cafeteria.
From 6" main rear of bldg. Meter in bldg. above floor.
Stock to be paid by school dept.

Measures of 1" Curb Stop:

N x S line Bldg.	20.0 ft.
S x N line Bldg.	20.0 ft.
E x E line Bldg.	2.0 ft.

Main is 8 ft. E x Bldg. @ Tapped the 6" main.

Work done Nov. 25, 1986

12 ft. - 1" Copper tubing @ 2.85'.....	\$	34.20
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	110.00
B-100 Mu. Tapping Mach. use.....	\$	15.00
2 1" me ter cplgs. @ 4.00 ea.....	\$	8.00
Loader use: one hour.....	\$	9.00
Compressor use: one hour.....	\$	8.00
Labor.....	\$	44.82
Side. cut: Grass.....	\$	N/C
	\$	184.23