

Tel. 997-2537

Curtis Perry, 29 Princeton St. NB

Nov. 17, 1986

#30717 E.S. River Rd. N x Truro St.

116

Please install 1" copper serv. to supply two-family home. JFrom River Rd. Meter inside cellar wall. Bill Smith to dig & maintain trench.

Measures of 1" Curb Stop:

N x N line Wood St.

309.0 Ft.
~~309.0~~ ft.

W x E line River Rd.

5.0 ft.

S x N line house

4.0 ft.

N x S line house

22.0 ft.

W x W line house

28.0 ft.

Main is 16 ft. E x W line.

Work done Feb. 24, 1987

39 ft. - 1" Copper tubing (16' out: 23' ins.)
supplied by Owner

Labor.....	\$	88.96
1" Corporation tap.....	\$	12.06
1' Curb Stop.....	\$	22.15
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	<u>191.17</u>

Tilcon dug, backfilled & will maintain trench.
Permit #

CR called re O.C permit signing