

Tel. 995-6002

Stephen Saunders, 57 Lafayette St. ^{MD}

Nov. 18, 1986

113

#30719 W.S. Lafayette St. N x Irvington St.

Please install 1" copper serv. to supply one-family home. From Lafayette St. Meter inside cellar wall. Mike Andrade to dig & maintain trench.

Measures of 1" Curb Stop:

N x N line Irvington St.	397.0 ft.
E x W line Lafayette St.	11.0 ft.
N x S line House	7.0 ft.
E x E line house	29.2 ft.

Main is 18 ft. E x W line.

Work done Nov. 25, 1986

35 ft. - 1" Copper tubing (18' out: 17' ins.)	
@ 2.85'.....	\$ 99.75
Labor.....	\$ 37.72
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller Tapping Machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 239.68

M. Andrade dug, backfilled & will
maintain trench.