

Tel. 992-7828

James W. Martin, 1080 Shawmut Ave. NB

Nov. 26, 1986

#30721 S.S. Nash Rd. E x Shawmut Ave.

123-1+

Please install 1" copper serv. to supply garage. From Nash Rd. Meter inside bldg. above floor - n joints.

Contractor to dig & maintain trench.

Measures of 1" Curb Stop:

E x E line Shawmut Ave.	636.0 ft.
N x S line Nash Rd. (fence)	5.0 ft.
W x W line Bldg.	12.0 ft.
N x N line Bldg.	73.0 ft.

Main is 18 ft. N x S line.

Work done March 13, 1987

Wm. Smith supplied & installed stock:

1" Copper tubing
1" Curb Stop
1 Caldwell Stop Box

1" Corporation tap.....	\$	12.06
Labor.....	\$	13.38
B-100 Mu. tapp. machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Carting.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	72.44

Wm. Smith dug, backfilled & will maintain
trench. Permit #81