

Tel.

Natalie Freitas, 396 Brock Ave. NB

Dec. 22, 1986

02744

6

#30727 S.E. cor. Lighthouse Lane & Douglas St.

Please install 1" copper serv. to supply raised ranch.
From Lighthouse Lane. Meter inside cellar wall. J. August
is contractor. LAY WITH DRAIN.

Measures of 1" Curb Stop:

E x E line Lighthouse Lane	43.5 ft.
N x S line Douglas St.	7.0 ft.
W x E line Bldg.	8.5 ft.
N x N line Garage	31.0 ft.

Main is 14 ft. N x S line.

Work done Jan. 8, 1987

14 ft. - 1" Copper tubing (14' out:		
8 ft. - 1" Copper tubing @ 2.85'.....	\$	22.80
Labor.....	\$	40.30
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	22.15
1 Caldwell Stop Box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	<u>165.31</u>

J. August dug, backfilled & will maintain
trench. Permit #9

LAI D WITH DRAIN