

Tel. 997-0403

Carlos M. DeJesus

8

Jan. 20, 1987 140 Fairmount St. NB 02740

#30733 S.S. Aquidneck St. W x Mina St.

Please install 1" copper serv. to supply two-family home. From Aquidneck St. Meter inside cellar wall.

Measures of 1" Curb Stop:

W x W line Mina St.	114.0 ft.
N x S line Aquidneck St.	10.5 ft.
E x W line house	26.3 ft.
N x N line house	25.0 ft.

Main to curb stop 8 ft.

Work done Nov. ,5, 1987

1" Copper tubing supplied by Owner	
Labor.....	\$ 59.72
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 161.93

Reis Const. dug, backfilled & will
 maintain trench. Permite # 382