

Tel.1-401-884-2215

John W. Kosiba, 9 Allen Dr. E. Green-
wich, RI 02818

Mar. 2, 1987

#30738 N.S. Cherokee W x Acushnet Ave.

136 A

Please install 1" copper serv. to supply cape house.
From Cherokee St. Meter inside cellar wall. Bill Smith
contractor. Lay w/sewer drain.

Measures of 1" Curb Stop:

W x W line Acushnet Ave. 297.0 ft.

S x N line Cherokee St. 6.0 ft.

W x E line house 31.0 ft.

E x W line house 3.0 ft.

S x S line house 26.6 ft.

Main is 32 ft. S x N line

Work done March 19, 1987

Wm. Smith supplied & installed all stock:

1" Corporation tap.....	\$ 12.06
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Carting.....	\$ 10.00
Labor.....	\$ 13.38
Turn on charge.....	\$ 15.00
	\$ 72.44

Wm. Smith dug, backfilled & will maintain
trench.