

Tel. 998-7087 John S. DaRosa, 2120 Phillips Rd. Apt.21

March 26, 1987

NB 02745

69

#30748 S.S. Ruggles St. E x Summit St.

Please install 1" copper serv. to supply one-family home. From Ruggles St. Meter inside cellar wall. MAIN TO BE EXTENDED.

Measures of 1" Curb Stop

E x E line Summit St.

130.0 ft.

N x S line Ruggles St.

3.0 ft.

E x W line house

4.0 ft.

N x N line house

25.3 ft.

Main to curb stop 15.0 ft.

Work done Aug. 21, 1987

15 ft. - 1" Copper tubing (main to curb stop)	
Labor.....	\$ 48.54
1" Corporation tap - by contractor	
1" Curb Stop	\$ 22.15
1 Stop Box, compl. - by Contractor	
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 117.69

J. August dug, backfilled & will maintain trench.